

EXHIBIT K

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 1 OF 32
INSPECTION DATE: 11/17/2011 PROM

BY: VOLKERT, INC.	STRUCTURE NAME: STRUCTURE C SANIBEL CAUSEWAY
OWNER: 2 County Hwy Agency	YEAR BUILT: 2007
MAINTAINED BY: 2 County Hwy Agency	SECTION NO.: 12 000 000
STRUCTURE TYPE: 6 P/S Conc Continuous - 02 Stringer/Girder	MP: 0
LOCATION: 3RD STRUCT S OF TOLL PLAZ	ROUTE: 00867
SERVICE TYPE ON: 1 Highway	FACILITY CARRIED: CR-867
SERV TYPE UND: 5 Waterway	FEATURE INTERSECTED: SAN CARLOS BAY

FUNCTIONALLY OBSOLETE STRUCTURALLY DEFICIENT

TYPE OF INSPECTION: Regular NBI

DATE FIELD INSPECTION WAS PERFORMED: ABOVE WATER: 11/17/2011 UNDERWATER: 10/25/2011

SUFFICIENCY RATING: 79.0
HEALTH INDEX: 99.25

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 2 OF 32
INSPECTION DATE: 11/17/2011 PROM

BY: VOLKERT, INC.
OWNER: 2 County Hwy Agency
MAINTAINED BY: 2 County Hwy Agency
STRUCTURE TYPE: 6 P/S Conc Continuous - 02 Stringer/Girder
LOCATION: 3RD STRUCT S OF TOLL PLAZ
SERVICE TYPE ON: 1 Highway
SERV TYPE UND: 5 Waterway

STRUCTURE NAME: STRUCTURE C SANIBEL CAUSEWAY
YEAR BUILT: 2007
SECTION NO.: 12 000 000
MP: 0
ROUTE: 00867
FACILITY CARRIED: CR-867
FEATURE INTERSECTED: SAN CARLOS BAY

- THIS BRIDGE CONTAINS FRACTURE CRITICAL COMPONENTS
 THIS BRIDGE IS SCOUR CRITICAL
 THIS REPORT IDENTIFIES DEFICIENCIES WHICH REQUIRE PROMPT CORRECTIVE ACTION
 FUNCTIONALLY OBSOLETE STRUCTURALLY DEFICIENT

TYPE OF INSPECTION: Regular NBI

DATE FIELD INSPECTION WAS PERFORMED: ABOVE WATER: 11/17/2011 UNDERWATER: 10/25/2011

SMART FLAGS:

OVERALL NBI RATINGS:

None	DECK: 7 Good	CHANNEL: 7 Minor Damage
	SUPERSTRUCTURE: 7 Good	CULVERT: N N/A (NBI)
	SUBSTRUCTURE: 7 Good	SUFF. RATING: 79.0
	PERF. RATING: Good	HEALTH INDEX: 99.25

FIELD PERSONNEL / TITLE / NUMBER

INITIALS

Bibelhauser, Anthony - Bridge Inspector (CBI #00359) (lead) AS
 Eorgan, Steve - Bridge Inspector (CBI#00362) _____

Hoogland, Keith - Bridge Inspector/Diver (CBI#00341) (lead) _____
 Young, Ryan C. - Diver/Inspector _____
 Tumaniszwilli, Alex T. - Diver/Inspector _____

REVIEWING BRIDGE INSPECTION SUPERVISOR:


Rucks, Edward - CBI (#00273) ER

CONFIRMING REGISTERED PROFESSIONAL ENGINEER:

Teal, Daniel - PROJECT MANAGER (PE # 42097)
VOLKERT, INC.
3409 W. LEMON STREET STE 1
CERTIFICATE OF AUTHORIZATION NO 4641
TAMPA, FL 33609

SIGNATURE: _____

DATE: _____



This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 3 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 DECKS

ELEMENT/ENV: 12/4 Bare Concrete Deck 166651 sf. ELEM CATEGORY: Decks/Slabs

CONDITION STATE (5)	DESCRIPTION	QUANTITY
1	The surface and underside of the deck have few repaired areas, there are few spalls/delaminations in the deck surface or underside and the only cracking is superficial or surface map cracking. The combined distressed area is 2% or less of the deck area.	166651 sf.

ELEMENT INSPECTION NOTES:

Note: Two 4-1/2in. diameter fiberglass conduits and one 3-1/2in. diameter PVC conduit are suspended from hangers anchored to the underside of Bay 1 in all spans. The type of anchorage for the hangers is unknown.

There is a navigational swing light attached to the left and right fascia of span 11 by three undetermined type of anchors. Refer to Photo 1.

CS1: There is a light accumulation of dirt and debris in the shoulder areas.

The deck top has minor transverse and diagonal cracks up to 1/64in wide in numerous span and transverse cracks up to 1/32in wide over some bents with no expansion joint - NEW.

The undersides of the overhangs have full width x up to 1/64in. wide transverse cracks, some with efflorescence.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 4 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 DECKS

ELEMENT/ENV: 300/4 Strip Seal Exp Joint 431 lf. ELEM CATEGORY: Joints

CONDITION STATE (3)	DESCRIPTION	QUANTITY
1	The element shows minimal deterioration. There is no leakage at any point along the joint. Gland is secure and has no defects. Debris in joint is not causing any problems. The adjacent deck and/or header is sound.	429lf.
2	Signs of seepage along the joint may be present. The gland may be punctured, ripped or partially pulled out of the extrusion. Significant debris is in all or part of the joint. Minor spalls in the deck and/or header may be present adjacent to the joint.	2lf.

ELEMENT INSPECTION NOTES:

Note: Joints are at Abutments 1 and 28 and at Piers 4, 7, 10, 13, 16, 19, 22 and 25.

CS1: The joints are filling with dirt and debris, but are functioning as intended at this time.

CS2: There is a 16in long area where the gland has pulled out of its slot in the left shoulder over Pier 10 - NEW. Refer to Photo 2.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 5 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 DECKS

ELEMENT/ENV: 334/4 Metal Rail Coated 7734 lf. ELEM CATEGORY: Railing

CONDITION STATE (5)	DESCRIPTION	QUANTITY
1	There is no evidence of active corrosion. Protective coating is sound and functioning as intended to protect the element.	7674 lf.
2	There is little or no active corrosion. Surface corrosion has formed or is forming. Protective coating may have minor areas of deterioration.	60 lf.

ELEMENT INSPECTION NOTES:

CS2: The bridge rails have minor impact related scrapes with no surface corrosion at several locations.

Several of the rail to post fasteners on both bridge rails have minor surface corrosion - NEW. Refer to Photo 3. REPAIR

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 6 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUPERSTRUCTURE

ELEMENT/ENV: 109/4 P/S Conc Open Girder 15467 lf. ELEM CATEGORY: Superstructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	15404lf.
2	Minor cracks and spalls may be present and there may be exposed reinforcing with no evidence of corrosion. There is no exposure of the prestress system.	60 lf.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 7 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUPERSTRUCTURE

ELEMENT/ENV: 109/4 P/S Conc Open Girder 15467 lf. ELEM CATEGORY: Superstructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
3	Some delaminations and/or spalls may be present. There may be minor exposure but no deterioration of the prestress system. Corrosion of non-prestressed reinforcement may be present but loss of section is incidental and does not significantly affect the strength and/or serviceability of either the element or the bridge.	3lf.

ELEMENT INSPECTION NOTES:

CS1: The beams have multiple hairline diagonal cracks in the lower flange and webs up to 10ft. predominately in the exterior beams near the bearing areas, extending up and away from the supports - INCREASED.

These cracks vary in length, number of cracks and exact location and are predominately in the exterior beams. The cracks on Beam 8-4 were marked with a red paint stick to track the general trend in crack lengths. Refer to Photo 4.

The outside faces of the exterior beams have numerous hairline horizontal cracks up to 30in long throughout the length - NEW. Refer to Photo 5.

CS2: The exterior face of Beam 11-1 at the top flange to web chamfer has a 1/32in wide horizontal crack starting at Pier 11 extending to mid-span - NEW. Refer to Photos 6 and 7. REPAIR

CS3: The west face of the bottom flange of Beam 6-4 at Pier 7 has a 30in. x 12in. delamination. Refer to Photo 8. REPAIR

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 8 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUPERSTRUCTURE

ELEMENT/ENV: 310/4 Elastomeric Bearing 216 ea. ELEM CATEGORY: Bearings

CONDITION STATE (3)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. Shear deformations are correct for existing temperatures.	216 ea.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 9 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUPERSTRUCTURE

ELEMENT/ENV: 563/4 Acc Ladd & Plat 8 ea. ELEM CATEGORY: Movable

CONDITION STATE (5)	DESCRIPTION	QUANTITY
1	There is no evidence of active corrosion, and the paint system is sound and functioning as intended to protect the metal surface.	8 ea.

ELEMENT INSPECTION NOTES:

Note: The quantity includes four fender access ladders and four platforms/walkways.

ELEMENT/ENV: 580/4 Navigational Lights 1 ea. ELEM CATEGORY: Movable

CONDITION STATE (3)	DESCRIPTION	QUANTITY
1	Lights are operational, lenses are clean and not broken, there is no evidence of corrosion.	1 ea.

ELEMENT INSPECTION NOTES:

Note: This element represents six fender lights, two clearance at centerline of channel gauge lights and two centerline of channel swing lights.

CS1: The conduit at the southwest navigational light on the south fender is separated - NEW. Refer to Photo 9. REPAIR

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 10 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 205/4 R/Conc Column 52 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	52 ea.

ELEMENT/ENV: 207/4 P/S Conc Holl Pile 360 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	359 ea.
2	Minor cracks, spalls and scaling may be present and there may be exposed reinforcing with no evidence of corrosion. There is no exposure of the prestress system.	1 ea.

ELEMENT INSPECTION NOTES:

The following was noted by the underwater inspectors:

CS1: Pile 11-6 has a corrugated metal pipe sleeve around it with no fill material, starting 24in. below the footer and extending to the groundline. This pile could not be inspected (possible incomplete jacket).

CS2: The northeast corner of Pile 6-4 has a 3ft. 7in. x 10in. x 2-1/2in. spall with no exposed steel, 28in. below the footer.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 11 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 215/4 R/Conc Abutment 70 lf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	70 lf.

ELEMENT INSPECTION NOTES:

CS1: The outside faces of Abutment 1 cheek walls have vertical/diagonal crack up to 1/64in wide - NEW.

ELEMENT/ENV: 220/4 R/C Sub Pile Cap/Ftg 26 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	18 ea.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection/CID Report with PDF attachment(s)**

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 12 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 220/4 R/C Sub Pile Cap/Ftg 26 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
2	Minor cracks, spalls and scaling may be present but there is no exposed reinforcing or surface evidence of rebar corrosion.	8 ea.

ELEMENT INSPECTION NOTES:

CS2: The following footers have spalls with no exposed steel up to 24in. x 12in. x 8in.;

- Footer 2, top face adjacent to west side of column 2-2 - NEW.
- Footer 5, northeast corner
- Footer 6, southeast and northeast corners
- Footer 7, southeast and northeast corners
- Footer 14, northeast corner
- Footer 19, southeast corner

The following was noted by the underwater inspectors:

- The northeast corner of Footer 5 has a 30in. x 10in. x 2in. spall with no exposed steel, 3ft. below the top of the footer.
- The southeast corner of Footer 19 has a 25in. x 15in. x 2-1/2in. spall with no exposed steel, 27in. below the top of the footer.
- Footers 25, 26 and 27 have a different construction with concrete formed sides. The sides have vertical cracks up to 1/16in. wide to full height with efflorescence.

CORRECTIVE ACTION TAKEN:

The spalls on Footings 4, 8, 9, 22 and 23 have been repaired.

ELEMENT/ENV: 234/4 R/Conc Cap 1121 lf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	1121 lf.

ELEMENT INSPECTION NOTES:

CS1: There is non-offensive graffiti on the south and north faces of Pier cap 2 - NEW. Refer to Photo 10. REPAIR

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 13 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 387/4 P/S Fender/Dolphin 384 lf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	384 lf.

ELEMENT INSPECTION NOTES:

The following was noted by the underwater inspectors:
CS1: The lower connecting hardware has light corrosion with no measurable section loss.

ELEMENT/ENV: 393/4 Bkhd Sewl Any Mater 350 ft ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	There is little or no deterioration. Surface defects only are in evidence. Random open joints may exist.	350 ft

ELEMENT INSPECTION NOTES:

Note: This element represents the north bulkhead constructed with concrete sheet piling and a concrete cap.

ELEMENT/ENV: 396/4 Other Abut Slope Pro 2500 sf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	There is little or no deterioration. Surface defects only are in evidence. Random open joints may exist.	2500 sf.

ELEMENT INSPECTION NOTES:

Note: This element includes the rock rubble rip rap and concrete block mats.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 14 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 CHANNEL

ELEMENT/ENV: 290/4 Channel 1 ea. ELEM CATEGORY: Channel

CONDITION STATE (4)	DESCRIPTION	QUANTITY
2	Bank protection is in need of minor repairs, bank may be beginning to slump, minor stream bed movement may be evident or debris may be present.	1 ea.

ELEMENT INSPECTION NOTES:

CS2: Some channel measurements have a 2ft. or greater change since the previous inspection. The reason for the changes may be due to the strong currents altering the channel bottom.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 15 OF 32
INSPECTION DATE: 11/17/2011 PROM

All Elements

UNIT: Unit 1 MISCELLANEOUS

ELEMENT/ENV: 321/4 R/Conc Approach Slab 2 ea. ELEM CATEGORY: Other Elements

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The slab has not settled and shows no sign of deterioration other than superficial surface cracks.	2 ea.

ELEMENT INSPECTION NOTES:

Note: The approach slabs are not visible due to an overlay of asphalt.

ELEMENT/ENV: 478/4 MSE Walls 120 lf. ELEM CATEGORY: Other Elements

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	There is little or no deterioration. Surface defects only are in evidence.	120 lf.

ELEMENT INSPECTION NOTES:

Note: This element quantifies 30lf at each corner.

Structure Notes

BRIDGE OWNER: LEE COUNTY

TRAFFIC STATEMENT: According to the load rating dated 4/21/04, the structure does not require posting. This structure is not posted.

Structure was inventoried from south to north.

This structure replaced Bridge No. 124041.

Access to the underside of the bridge requires a 60ft. lift boat or an under bridge vehicle with a lane shift traffic control setup.

A power boat was used for groundline measurements and substructure inspection.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 16 OF 32
INSPECTION DATE: 11/17/2011 PROM

INSPECTION NOTES: PROM 11/17/2011

Sufficiency Rating Calculation Accepted by KNVOLFA-P at 2011-12-06 10:15:43

LOAD CAPACITY EVALUATION:

The findings of this inspection reveal no reason to warrant a new analysis; therefore, the current load rating dated 4/21/04 results still govern.

A 60ft. lift boat was used for this inspection.

The NBI rating for SIA Item 58, Deck, has been lowered from 8 to 7 due to numerous diagonal and transverse cracks in the deck top.

NON-STRUCTURAL ITEMS:

APPROACH ROADWAY:

The south approach roadway in the northbound lane has settled up to 1/2in at the approach slab transition - NEW.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 17 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 1: 12 BARE CONCRETE DECK

Navigational swing light attached to deck fascia of Span 11.

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 18 OF 32
INSPECTION DATE: 11/17/2011 PROM




PHOTO 2: 300 STRIP SEAL EXP JOINT

Strip seal pulled out of slot on joint over Pier 10, in left shoulder.

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 19 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 3: 334 METAL RAIL COATED

Minor surface corrosion on bridge rail to post fasteners.

REPAIR RECOMMENDATION:

Clean corrosion and spot paint on bridge rail to post hardware on exterior face of both bridge rails.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 20 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 4: 109 P/S CONC OPEN GIRDER

Typical diagonal cracks in bottom flange and web of the exterior beams (Beam 8-4 marked in red shown).

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 21 OF 32
INSPECTION DATE: 11/17/2011 PROM




PHOTO 5: 109 P/S CONC OPEN GIRDER

Typical horizontal cracks in bottom flange of the exterior beams.

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 22 OF 32
INSPECTION DATE: 11/17/2011 PROM




PHOTO 6: 109 P/S CONC OPEN GIRDER

Horizontal crack in exterior face of Beam 11-1 at top flange to web transition.

REPAIR RECOMMENDATION:

Inject horizontal crack in exterior face of Beam 11-1 at top flange to web transition to protect reinforcement.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 23 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 7: 109 P/S CONC OPEN GIRDER

Close up of crack in top flange/web of Beam 11-1.

REPAIR RECOMMENDATION:
Refer to Photo 6.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 24 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 8: 109 P/S CONC OPEN GIRDER

Delamination in the west face of the bottom flange of Beam 6-4 at Pier 7.

REPAIR RECOMMENDATION:

Remove delaminated concrete and patch bottom west flange of Beam 6-4 over Pier 7.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 25 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 9: 580 NAVIGATIONAL LIGHTS

Separated conduit on south fender at southwest navigational light.

REPAIR RECOMMENDATION:

Repair separated conduit on south fender for southwest navigational light.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 26 OF 32
INSPECTION DATE: 11/17/2011 PROM



PHOTO 10: 234 R/CONC CAP

Graffiti on Pier Cap 2.

REPAIR RECOMMENDATION:

Remove/paint over graffiti on south and north faces of Pier Cap 2.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)
COMPREHENSIVE

REPORT ID: INVT001A
Structure ID: 124114

Page 27 of 32
DATE PRINTED: 12/28/2011

Description

Structure Unit Identification

Bridge/Unit Key: 124114 1
Structure Name: STRUCTURE C SANIBEL CAUSEWAY
Description: MAIN SPAN
Type: M Main

Roadway Identification:

NBI Structure No (8) 124114
Position/Prefix (5) Route On Structure
Kind Hwy (Rte Prefix) 4 County Hwy
Design Level of Service 1 Mainline
Route Number/Suffix 00867/ 0 N/A (NBI)
Feature Intersect (6) SAN CARLOS BAY
Critical Facility Not Defense-crit
Facility Carried (7) CR-867
Mile Point (11) 0
Latitude (16) 026d27'17" Long (17) 082d02'10"

Roadway Classification

Nat. Hwy Sys (104) 0 Not on NHS
National base Net (12) Not on Base Network
LRS Inventory Rte (13a) 12 000 000 Sub Rte (13b) 00
Functional Class (26) 16 Urban Minor Arterial
On Federal Aid System Y
Defense Hwy (100) 0 Not a STRAHNET hwy
Direction of Traffic (102) 2 2-way traffic
Emergency

Roadway Traffic and Accidents

Lanes (28) 2	Medians 0	Speed 35 mph
ADT Class ADT Class 4		
Recent ADT (29) 19690	Year (30) 2011	
Future ADT (114) 20675	Year (115) 2031	
Truck % ADT (109) 7		
Detour Length (19) 99 mi		
Detour Speed -1 mph		
Accident Count -1	Rate -1	

Roadway Clearances

Vertical (10) 99.99 ft	Appr. Road (32) 40
Horiz. (47) 40 ft	Roadway (51) 40 ft
Truck Network (110) 0 Not part of natl netwo	
Toll Facility (20) 2 On toll road	
Fed. Lands Hwy (105) 0 N/A (NBI)	
School Bus Route <input checked="" type="checkbox"/>	
Transit Route <input checked="" type="checkbox"/>	

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)
COMPREHENSIVE

REPORT ID: INVT001A
Structure ID: 124114

DATE PRINTED: 12/28/2011
Page 28 of 32

Structure Identification

Admin Area Lee County
District (2) D1 - Bartow
County (3) (12) Lee
Place Code (4) Sanibel
Location (9) 3RD STRUCT S OF TOLL PLAZ
Border Br St/Reg (98) Not Applicable (P) Share 0 %
Border Struct No (99) _
FIPS State/Region (1) 12 Florida Region 4-Atlanta
NBIS Bridge Len (112) Meets NBI Length
Parallel Structure (101) No || bridge exists
Temp. Structure (103) Not Applicable (P)
Maint. Resp. (21) 2 County Hwy Agency
Owner (22) 2 County Hwy Agency
Historic Signif. (37) 5 Not eligible for NRHP

Geometrics

Spans in Main Unit (45) 27
Approach Spans (46) 0
Length of Max Span (48) 144 ft
Structure Length (49) 3866.6 ft
Total Length 3906.6 ft
Deck Area 166651 sqft
Structure Flared (35) 0 No flare

Age and Service

Year Built (27) 2007
Year Reconstructed (106) 0
Type of Service On (42a) 1 Highway
Under (42b) 5 Waterway
Fracture Critical Details Not Applicable

Structure Type and Material

Curb/Sidewalk (50): Left 0 ft Right 0 ft
Bridge Median (33): 0 No median
Main Span Material (43A): 6 P/S Conc Continuous
Appr Span Material (44A): Not Applicable (P)
Main Span Design (43B): 02 Stringer/Girder
Appr Span Design (44B): Not Applicable (P)

Deck Type and Material

Deck Width (52): 43.1
Skew (34): 0
Deck Type (107): 1 Concrete-Cast-in-Place
Surface (108): 0 None
Membrane: 0 None
Deck Protection: None

Appraisal

Structure Appraisal

Open/Posted/Closed (41) A Open, no restriction
Deck Geometry (68) 5 Above Tolerable
Underclearances (69) N Not applicable (NBI)
Approach Alignment (72) 8-No Speed Red thru Curv
Bridge Railings (36a) 1 Meets Standards
Transitions (36b) 1 Meets Standards
Approach Guardrail (36c) 1 Meets Standards
Approach Guardrail ends (36d) 1 Meets Standards
Scour Critical (113) 8 Stable Above Footing

Navigation Data

Navigation Control (38) Permit Required
Nav Vertical Clr (39) 26 ft
Nav Horizontal Clr (40) 96.2 ft
Min Vert Lift Clr (116) 0 ft
Pier Protection (111) 2 In-Place, Functioning

NBI Condition Rating

Sufficiency Rating 79
Health Index 99.25
Structural Eval (67) 7 Above Min Criteria
Deficiency Not Deficient

Minimum Vertical Clearance

Over Structure (53) 99.99 ft
Under (reference) (54a) N Feature not hwy or RR
Under (54b) 0 ft

Minimum Lateral Underclearance

Reference (55a) N Feature not hwy or RR
Right Side (55b) 0 ft
Left Side (56) 0 ft

Load Rating

Design Load (31) HL 93
Rating Date 4/21/2004 Initials MCM
Posting (70) 5 At/Above Legal Loads

Operating Type (63) 1 LF Load Factor
Operating rating (64) 99.9 tons Alternate -1
Inventory Type (65) 1 LF Load Factor
Inventory Rating (66) 59.2 tons Alternate -1
Alt Meth -1

Schedule

Current Inspection

Inspection Date: 11/17/2011
Inspector: KN738AB-P - Anthony Bibelhauser
Bridge Group: BD523
Primary Type: Regular NBI
Review Required:

Next Inspection Date Scheduled

NBI: 11/17/2013
Element: 11/17/2013
Fracture Critical:
Underwater: 11/17/2013
Other/Special:

FLC JA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)
COMPREHENSIVE

REPORT ID: INVT001A
Structure ID: 124114

Page 29 of 32
DATE PRINTED: 12/28/2011

Schedule Cont.

Inspection Types
Performed

NBI Element Fracture Critical Underwater Other Special

<u>Inspection Intervals</u>	<u>Required (92)</u>	<u>Frequency (92)</u>	<u>Last Date (93)</u>	<u>Inspection Resources</u>
Fracture Critical	<input type="checkbox"/>	mos		Crew Hours 40
Underwater	<input checked="" type="checkbox"/>	24 mos	10/25/2011	Flagger Hours 8
Other Special	<input type="checkbox"/>	mos		Helper Hours 0
NBI		24 mos (91)	11/17/2011 (90)	Snooper Hours 6
				Special Crew Hours 12
				Special Equip Hours 0

Custom

General Bridge Information

Parallel Bridge Seq	Bridge Rail 1 Steel barrier
Channel Depth 24.701 ft	Bridge Rail 2 Not applicable-No rail
Radio Frequency -1	Electrical Devices Navigation lights only
Phone Number (000) 000-0000	Culvert Type Not applicable
Exception Date	Maintenance Yard 0
Exception Type Unknown	FIHS ON / OFF No Routes on FIHS
Accepted By Maint 00/00/0000	Previous Structure 124041
Warranty Expiration 00/00/0000	2nd Previous Structure
	Replacement Structure

Bridge Load Rating Information

HS20 Govr. Span Length 144 ft	Single Unit Truck 2 Axles 91.6 tons
L-Rating Origination Design Plans	Single Unit Truck 3 Axles 76.6 tons
Load Rating Date 04/21/2004	Single Unit Truck 4 Axles 82.4 tons
Method Calculation Others	Combination Unit Truck 3 Axles 93.5 tons
Load Dist. Factor 1.047	Combination Unit Truck 4 Axles 84.4 tons
Impact Factor 19	Combination Unit Truck 5 Axles 92.899 tons
Design Method Load Factor	Truck Trailer 5 Axles 98.1 tons
Design Measure English	Posting Weight 99 tons
Recommend SU Posting 99 tons	Actual SU Posting 99 tons
Recommend C Posting 99 tons	Actual C Posting 99 tons
Recommend ST Posting 99 tons	Actual ST Posting 99 tons
Gov FB Span 0 ft	FL 120 Long Gov Span -1 tons
Gov FB Spacing 0 ft	FL 120 Trans -1 tons
FB HS20 Rating 0 tons	Single Axle Trans -1 tons
FB SU4 Rating 0 tons	Tandem Axle Trans -1 tons
FB Present N	Wing Span -1 ft
FB INV Rating Factor 0	Web to Web Span -1 ft
FB OPR Rating Factor 0	HS20 OPR Rating Max Span 98.9 tons
FB FL 120 0 tons	FL120 Long Max Span -1 tons

Bridge Scour and Storm Information

Pile Driving Record All pile driving records	Scour Recommended I No recommendation
Foundation Type Foundation details	Scour Recommended II No recommendation
Mode of Flow Tidal	Scour Recommended III No recommendation
Rating Scour Eval Low Risk - High	Scour Elevation 999 ft
Highest Scour Eval No phase completed	Action Elevation 999 ft
	Storm Frequency 999

Condition

NBI Rating

Channel (61) 7 Minor Damage	Culvert (62) N N/A (NBI)
Deck (58) 7 Good	Waterway (71) 8 Equal Desirable
Superstructure (59) 7 Good	Unrepaired Spalls -1 sq.ft.
Substructure (60) 7 Good	Review Required <input checked="" type="checkbox"/>

FLC)A DEPARTMENT OF TRANSPORTATION
 BRIDGE MANAGEMENT SYSTEM
 Inspection/CID Report with PDF attachment(s)
 COMPREHENSIVE

REPORT ID: INVT001A
 Structure ID: 124114

Page 30 of 32
 DATE PRINTED: 12/28/2011

Elements

Inspection Date: 11/17/2011PROM

Span Id	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	Qty5	%5	T Qty
Unit 1	12/4	Bare Concrete Deck	166651	100.	0	.	0	.	0	.	0	.	166651 sf.

Notes Note: Two 4-1/2in. diameter fiberglass conduits and one 3-1/2in. diameter PVC conduit are suspended from hangers anchored to the underside of Bay 1 in all spans. The type of anchorage for the hangers is unknown.

There is a navigational swing light attached to the left and right fascia of span 11 by three undetermined type of anchors. Refer to Photo 1.

CS1: There is a light accumulation of dirt and debris in the shoulder areas.

The deck top has minor transverse and diagonal cracks up to 1/64in wide in numerous span and transverse cracks up to 1/32in wide over some bents with no expansion joint - NEW.

The undersides of the overhangs have full width x up to 1/64in. wide transverse cracks, some with efflorescence.

Unit 1	300/4	Strip Seal Exp Joint	429	99.54	2	.46	0	.	0	.	0	.	431 lf.
--------	-------	----------------------	-----	-------	---	-----	---	---	---	---	---	---	---------

Notes Note: Joints are at Abutments 1 and 28 and at Piers 4, 7, 10, 13, 16, 19, 22 and 25.

CS1: The joints are filling with dirt and debris, but are functioning as intended at this time.

CS2: There is a 16in long area where the gland has pulled out of its slot in the left shoulder over Pier 10 - NEW. Refer to Photo 2.

Unit 1	334/4	Metal Rail Coated	7674	99.22	60	.78	0	.	0	.	0	.	7734 lf.
--------	-------	-------------------	------	-------	----	-----	---	---	---	---	---	---	----------

Notes CS2: The bridge rails have minor impact related scrapes with no surface corrosion at several locations.

Several of the rail to post fasteners on both bridge rails have minor surface corrosion - NEW. Refer to Photo 3. REPAIR

Unit 1	109/4	P/S Conc Open Girder	15404	99.61	60	.39	3	.	0	.	0	.	15467 lf.
--------	-------	----------------------	-------	-------	----	-----	---	---	---	---	---	---	-----------

Notes CS1: The beams have multiple hairline diagonal cracks in the lower flange and webs up to 10ft. predominately in the exterior beams near the bearing areas, extending up and away from the supports - INCREASED.

These cracks vary in length, number of cracks and exact location and are predominately in the exterior beams. The cracks on Beam 8-4 were marked with a red paint stick to track the general trend in crack lengths. Refer to Photo 4.

The outside faces of the exterior beams have numerous hairline horizontal cracks up to 30in long throughout the length - NEW. Refer to Photo 5.

CS2: The exterior face of Beam 11-1 at the top flange to web chamfer has a 1/32in wide horizontal crack starting at Pier 11 extending to mid-span - NEW. Refer to Photos 6 and 7. REPAIR

CS3: The west face of the bottom flange of Beam 6-4 at Pier 7 has a 30in. x 12in. delamination. Refer to Photo 8. REPAIR

Unit 1	310/4	Elastomeric Bearing	216	100.	0	.	0	.	0	.	0	.	216 ea.
--------	-------	---------------------	-----	------	---	---	---	---	---	---	---	---	---------

Notes

Unit 1	563/4	Acc Ladd & Plat	8	100.	0	.	0	.	0	.	0	.	8 ea.
--------	-------	-----------------	---	------	---	---	---	---	---	---	---	---	-------

Notes Note: The quantity includes four fender access ladders and four platforms/walkways.

Unit 1	580/4	Navigational Lights	1	100.	0	.	0	.	0	.	0	.	1 ea.
--------	-------	---------------------	---	------	---	---	---	---	---	---	---	---	-------

Notes Note: This element represents six fender lights, two clearance at centerline of channel gauge lights and two centerline of channel swing lights.

CS1: The conduit at the southwest navigational light on the south fender is separated - NEW. Refer to Photo 9. REPAIR

FLC JA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection/CID Report with PDF attachment(s)
COMPREHENSIVE

REPORT ID: INVT001A
Structure ID: 124114

Page 31 of 32
DATE PRINTED: 12/28/2011

Elements

Inspection Date: 11/17/2011PROM

Span Id	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	Qty5	%5	T Qty
Unit 1	205/4	R/Conc Column	52	100.	0	.	0	.	0	.	0	.	52 ea.

Notes

Unit 1	207/4	P/S Conc Holl Pile	359	99.72	1	.	0	.	0	.	0	.	360 ea.
--------	-------	--------------------	-----	-------	---	---	---	---	---	---	---	---	---------

Notes The following was noted by the underwater inspectors:
CS1: Pile 11-6 has a corrugated metal pipe sleeve around it with no fill material, starting 24in. below the footer and extending to the groundline. This pile could not be inspected (possible incomplete jacket).

CS2: The northeast corner of Pile 6-4 has a 3ft. 7in. x 10in. x 2-1/2in. spall with no exposed steel, 28in. below the footer.

Unit 1	215/4	R/Conc Abutment	70	100.	0	.	0	.	0	.	0	.	70 lf.
--------	-------	-----------------	----	------	---	---	---	---	---	---	---	---	--------

Notes CS1: The outside faces of Abutment 1 cheek walls have vertical/diagonal crack up to 1/64in wide - NEW.

Unit 1	220/4	R/C Sub Pile Cap/Ftg	18	69.23	8	30.77	0	.	0	.	0	.	26 ea.
--------	-------	----------------------	----	-------	---	-------	---	---	---	---	---	---	--------

Notes CS2: The following footers have spalls with no exposed steel up to 24in. x 12in. x 8in.;

- Footer 2, top face adjacent to west side of column 2-2 - NEW.
- Footer 5, northeast corner
- Footer 6, southeast and northeast corners
- Footer 7, southeast and northeast corners
- Footer 14, northeast corner
- Footer 19, southeast corner

The following was noted by the underwater inspectors:
The northeast corner of Footer 5 has a 30in. x 10in. x 2in. spall with no exposed steel, 3ft. below the top of the footer.
The southeast corner of Footer 19 has a 25in. x 15in. x 2-1/2in. spall with no exposed steel, 27in. below the top of the footer.
Footers 25, 26 and 27 have a different construction with concrete formed sides. The sides have vertical cracks up to 1/16in. wide to full height with efflorescence.

CORRECTIVE ACTION TAKEN:
The spalls on Footings 4, 8, 9, 22 and 23 have been repaired.

Unit 1	234/4	R/Conc Cap	1121	100.	0	.	0	.	0	.	0	.	1121 lf.
--------	-------	------------	------	------	---	---	---	---	---	---	---	---	----------

Notes CS1: There is non-offensive graffiti on the south and north faces of Pier cap 2 - NEW. Refer to Photo 10. REPAIR

Unit 1	387/4	P/S Fender/Dolphin	384	100.	0	.	0	.	0	.	0	.	384 lf.
--------	-------	--------------------	-----	------	---	---	---	---	---	---	---	---	---------

Notes The following was noted by the underwater inspectors:
CS1: The lower connecting hardware has light corrosion with no measurable section loss.

Unit 1	393/4	Blkhd Sewl Any Mater	350	100.	0	.	0	.	0	.	0	.	350 ft
--------	-------	----------------------	-----	------	---	---	---	---	---	---	---	---	--------

Notes Note: This element represents the north bulkhead constructed with concrete sheet piling and a concrete cap.

Unit 1	396/4	Other Abut Slope Pro	2500	100.	0	.	0	.	0	.	0	.	2500 sf.
--------	-------	----------------------	------	------	---	---	---	---	---	---	---	---	----------

Notes Note: This element includes the rock rubble rip rap and concrete block mats.

Unit 1	290/4	Channel	0	.	1	100.	0	.	0	.	0	.	1 ea.
--------	-------	---------	---	---	---	------	---	---	---	---	---	---	-------

Notes CS2: Some channel measurements have a 2ft. or greater change since the previous inspection. The reason for the changes may be due to the strong currents altering the channel bottom.

FLORIDA DEPARTMENT OF TRANSPORTATION
 BRIDGE MANAGEMENT SYSTEM
 Inspection/CID Report with PDF attachment(s)
 COMPREHENSIVE

REPORT ID: INVT001A
 Structure ID: 124114

Page 32 of 32
 DATE PRINTED: 12/28/2011

Elements

Inspection Date: 11/17/2011PROM

Span Id	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	Qty5	%5	T Qty
Unit 1	321/4	R/Conc Approach Slab	2	100.	0	.	0	.	0	.	0	.	2 ea.

Notes Note: The approach slabs are not visible due to an overlay of asphalt.

Unit 1	478/4	MSE Walls	120	100.	0	.	0	.	0	.	0	.	120 lf.
--------	-------	-----------	-----	------	---	---	---	---	---	---	---	---	---------

Notes Note: This element quantifies 30lf at each corner.

Total Number of Elements: 18

Inspection Information

Inspection Date: 11.17.2011

Type: Regular NBI

Inspector: KN738AB-P - Anthony Bibelhauser

Inspection Notes: Sufficiency Rating Calculation Accepted by KNVOLFA-P at 2011-12-06 10:15:43

LOAD CAPACITY EVALUATION:

The findings of this inspection reveal no reason to warrant a new analysis; therefore, the current load rating dated 4/21/04 results still govern.

A 60ft. lift boat was used for this inspection.

The NBI rating for SIA Item 58, Deck, has been lowered from 8 to 7 due to numerous diagonal and transverse cracks in the deck top.

NON-STRUCTURAL ITEMS:

APPROACH ROADWAY:

The south approach roadway in the northbound lane has settled up to 1/2in at the approach slab transition - NEW.

Structure Notes

BRIDGE OWNER: LEE COUNTY

TRAFFIC STATEMENT: According to the load rating dated 4/21/04, the structure does not require posting. This structure is not posted.

Structure was inventoried from south to north.

This structure replaced Bridge No. 124041.



Access to the underside of the bridge requires a 60ft. lift boat or an under bridge vehicle with a lane shift traffic control setup.

A power boat was used for groundline measurements and substructure inspection.

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
 Bridge Profile Report

REPORT ID: INVT016
 Structure #: 124114

DATE PRINTED: 12/28/2011
 Page 1 of 5



FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
 Bridge Profile Report

REPORT ID: INVT016
 Structure #: 124114

DATE PRINTED: 12/28/2011
 Page 2 of 5

Profile Data - Numerical Summary

Inspection Date and Key:	Bent #	Left Height	Right Height	(All Heights Are In Feet)
11/17/2011 PROM	1	-1	-1	
	2	7	7	
	3	9.5	12	
	4	14.5	13	
	5	16.5	15	
	6	22	19	
	7	26	25	
	8	25.5	24.5	
	9	24.5	24	
	10	23	22.5	
	11	21	21	
	12	24	21	
	13	25	22	
	14	26.5	24	
	15	27	24	
	16	27.5	25	
	17	26.5	25.5	
	18	26	24.5	
	19	23.5	22.5	
	20	22.5	18.5	
	21	18	15.5	
	22	19	15	
	23	19.5	15	
	24	16	11	
	25	16	12.5	
	26	9	6.2	
	27	1.9	3.9	

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
 Bridge Profile Report

REPORT ID: INVT016
 Structure #: 124114

DATE PRINTED: 12/28/2011
 Page 3 of 5

Profile Data - Numerical Summary

Inspection Date and Key: 11/17/2011 PROM Bent # Left Height Right Height (All Heights Are In Feet)

28 -1 -1

Air Temp:

Profile Notes:

Measurements referenced from the tip of the footing.

Waterline at Footing 3: 4ft.

Note: a measurement showing a -1 indicates that location was out of the water.

Inspection Date and Key: 11/30/2009 SJCS

1	-1	-1	-1
2	7.1	7.1	7.1
3	9.3	10	10
4	14.6	14.6	14.6
5	16.5	16.5	16.5
6	22	22	22
7	26	26	25.5
8	26	26	25.8
9	24.8	24.8	24.8
10	23.6	23.6	23.3
11	21.3	21.3	21.8
12	24.6	24.6	21
13	25	25	23
14	27	27	26
15	27.2	27.2	26.2
16	27.5	27.5	26.5
17	27	27	26.7
18	26.5	26.5	25.5
19	25	25	24
20	24	24	21.3
21	19	19	16
22	19.4	19.4	17.2
23	20.5	20.5	16.5
24	16.2	16.2	13
25	17.4	17.4	14.7

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
 Bridge Profile Report

REPORT ID: INVT016
 Structure #: 124114

DATE PRINTED: 12/28/2011
 Page 4 of 5

Profile Data - Numerical Summary

Inspection Date and Key:	Bent #	Left Height	Right Height	(All Heights Are In Feet)
11/30/2009 SJCS	26	10.2	8.2	
	27	-1	4.8	
	28	-1	-1	

Air Temp: 1

Profile Notes:

Measurements referenced from the top of the footers.
 Waterline at Footer 3 = 2.8ft.
 Note: A measurement showing a -1 indicates that location was out of the water.

Inspection Date and Key: 11/15/2007 NPFY

1	-1	-1	-1
2	-1	-1	-1
3	-1	9.3	-1
4	-1	12.8	-1
5	-1	14.5	-1
6	-1	19.9	-1
7	-1	24.2	-1
8	-1	24.4	-1
9	-1	23.2	-1
10	-1	21.5	-1
11	-1	19.7	-1
12	-1	20.3	-1
13	-1	20.9	-1
14	-1	22.1	-1
15	-1	22.5	-1
16	-1	24.3	-1
17	-1	23.6	-1
18	-1	22.9	-1
19	-1	21.1	-1
20	-1	17.6	-1
21	-1	14	-1
22	-1	13.6	-1
23	-1	14.4	-1

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
Bridge Profile Report

REPORT ID: INVT016
Structure #: 124114

DATE PRINTED: 12/28/2011
Page 5 of 5

Profile Data - Numerical Summary

Inspection Date and Key:	Bent #	Left Height	Right Height	(All Heights Are In Feet)
11/15/2007 NPFY	24	-1	9.4	
	25	-1	9.8	
	26	-1	7.8	
	27	-1	4.8	
	28	-1	-1	

Air Temp:

Profile Notes:

Profile Reference: Top of Footer 3.

Waterline at Footer 3: 2.8FT

NOTE: Left side measurements were not taken due to the ongoing demolition of the replaced structure at the time of this inspection.



**Routine Underwater Bridge Inspection Report
for
VOLKERT & ASSOCIATES, INC.**

NBI Structure No. (8): **124114 (Structure C / Sanibel)**

Underwater Date (93): **10/25/11**

Structure/Roadway Identification:

District (2): 01
County (3): Lee
Feature Intersected (6): San Carlos Bay
Facility Carried (7): CR 867

Underwater Inspection Details:

Special Crew Hours: 12.0
Max. Depth: 25ft.
Type of Dive Insp.: SCUBA
Type of Boat Used: 21ft.
Water Type/Marine Growth: Salt-Tidal / Barnacles - Oysters

Previous Inspection:

Lead Diver: Hays, Stephen F.	C.B.I. No.: 00438	Inspection Date: 10/05/2009
--	-----------------------------	---------------------------------------

Inspection Personnel:

Field Personnel:	Title	C.B.I. No.:	Duty:	Signature:
Hoogland, Keith S.	C.B.I. Diver-Inspector	00341/Lead	Dive	
Young, Ryan C.	Diver-Inspector		Dive	
Tumaniszwilli, Alex T.	Diver-Inspector		Tend	

PILING/COLUMNS

ELEMENT: 207 HLW CORE 360: ea.

Condition State: CS-1	QTY: 359	Recommended Feasible Action: Do Nothing
---------------------------------	--------------------	---

Footer 2 has no visible piling.

Pile 11-6: There is a CMP sleeve around the pile with no fill material, starting 24in. below footer to the groundline. This pile could not be inspected (possible incomplete jacket).

CS-2	1	Do Nothing
Pile 6-4: Northeast edge 28in. below footer, spall, no exposed steel, 3ft. 7in. H x 10in. W x 2½in. D.		

NOTE: Piles 3-1 through 3-15, 5-1, 5-2, 5-11 through 5-13, 11-1, 11-2, 11-13 through 11-15, 23-6 through 23-10, 23-15, 26-1, 26-2, 26-11 through 26-14 and all deficiencies were cleaned.

SUBMERGED FOOTER

ELEMENT: 220 R/CONCRETE 25ea.

NOTE: Footer 27 was dry at the time of inspection.

Condition State: CS-1	QTY: 23	Recommended Feasible Action: Do Nothing
Footers 25 and 26 have a different construction with a concrete formed side. The sides have vertical cracks up to 1/16in. wide to full height some with efflorescence and no corrosion bleedout.		

CS-2	2	Do Nothing
Footer 5: Northeast corner 3ft. below top of footer, spall, no exposed steel, 30in. H x 10in. W x 2in. D.		
Footer 19: Southeast corner 27in. below top of footer, spall, no exposed steel, 25in. H x 15in. W x 2½in. D.		

NOTE: Footers 6 through 8 and all deficiencies were cleaned.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

BOLT UNDERWATER SERVICES, INC.

Bridge ID: 124114
District: 01 South

Inspection Date: 10/25/11

CHANNEL
ELEMENT: 290

1: ea.

Condition State:
CS-1

QTY:
1

Recommended Feasible Action:
Do Nothing

FENDER SYSTEM
ELEMENT: 387 P/S CONCRETE

384 lf.

NOTE: Bottom wale is composite material.

Condition State:
CS-1

QTY:
384

Recommended Feasible Action:
Do Nothing

The lower connecting hardware has light corrosion with no measureable section loss.

INSPECTION NOTES: Divers inspected three hundred sixty 30in. piling in Bents 3 through 26, Footers 2 through 26, Fender System and Channel.

STRUCTURE NOTES: Structure inventoried south to north.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.