

EXHIBIT H



BRIDGE INSPECTION REPORT

PREPARED FOR: FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE OWNER: LEE COUNTY



INSPECTED BY:



BRIDGE NO. 124114

CONTENTS OF REPORT

INSPECTION DATE: 11/30/2009

- | | |
|--|--------------------------------|
| Pontis Report | U/W Inspection Report |
| CIDR | * Fracture Critical Data |
| Scour Elevation (Profile) | * Load Rating Analysis Summary |
| * Addendum (Element Notes & Photos/Sketches) | |

*This section is not included in this report.




CR-867 over San Carlos Bay (Sanibel Structure C)

Third Structure South of the Toll Plaza



DeLORME
Data use subject to license.
© DeLorme, DeLorme Street Atlas USA® 2009.
www.delorme.com



**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

**BRIDGE ID: 124114
DISTRICT: 01 Bartow**

**PAGE: 1 OF 15
INSPECTION DATE: 11/30/2009 SJCS**

BY: KCA	STRUCTURE NAME: STRUCTURE C SANIBEL CAUSEW
OWNER: 2 County Hwy Agency	YEAR BUILT: 2007
MAINTAINED BY: 2 County Hwy Agency	SECTION NO.: 12 000 000
STRUCTURE TYPE: 6 P/S Conc Continuous 02 Stringer/Girder	MP: 0
LOCATION: 3RD STRUCT S OF TOLL PLAZ	ROUTE: 00867
SERVICE TYPE ON: 1 Highway	FACILITY CARRIED: CR-867
SERV TYPE UND: 5 Waterway	FEATURE INTERSECTED: SAN CARLOS BAY

FUNCTIONALLY OBSOLETE STRUCTURALLY DEFICIENT

TYPE OF INSPECTION: Regular NBI

DATE FIELD INSPECTION WAS PERFORMED: ABOVE WATER: 11/30/2009 UNDERWATER: 10/05/2009

SUFFICIENCY RATING: 79.0
HEALTH INDEX: 99.06

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 2 OF 15
INSPECTION DATE: 11/30/2009 SJCS

BY: KCA
OWNER: 2 County Hwy Agency
MAINTAINED BY: 2 County Hwy Agency
STRUCTURE TYPE: 6 P/S Conc Continuous 02 Stringer/Girder
LOCATION: 3RD STRUCT S OF TOLL PLAZ
SERVICE TYPE ON: 1 Highway
SERV TYPE UND: 5 Waterway
STRUCTURE NAME: STRUCTURE C SANIBEL CAUSEW
YEAR BUILT: 2007
SECTION NO.: 12 000 000
MP: 0
ROUTE: 00867
FACILITY CARRIED: CR-867
FEATURE INTERSECTED: SAN CARLOS BAY

- THIS BRIDGE CONTAINS FRACTURE CRITICAL COMPONENTS
- THIS BRIDGE IS SCOUR CRITICAL
- THIS REPORT IDENTIFIES DEFICIENCIES WHICH REQUIRE PROMPT CORRECTIVE ACTION
- FUNCTIONALLY OBSOLETE STRUCTURALLY DEFICIENT

TYPE OF INSPECTION: Regular NBI

DATE FIELD INSPECTION WAS PERFORMED: ABOVE WATER: 11/30/2009 UNDERWATER: 10/05/2009

SMART FLAGS:
None

OVERALL NBI RATINGS:
DECK: 8 Very Good
SUPERSTRUCTURE: 7 Good
SUBSTRUCTURE: 7 Good
CHANNEL: 7 Minor Damage
CULVERT: N N/A (NBI)
SUFFICIENCY RATING: 79.0
HEALTH INDEX: 99.06
PERFORMANCE RATING: Good

FIELD PERSONNEL / TITLE / NUMBER	INITIALS
O'Grady, John - Bridge Inspector (CBI# 00344) (lead)	<u>JO</u>
Carreno, Fernando - BI Tech	_____
Hays, Stephen - Bridge Inspector (CBI#00438)/Lead Diver	_____
Myers, Jared - Diver/Inspector	_____
Harris, Scott - Diver/Inspector	_____

REVIEWING BRIDGE INSPECTION SUPERVISOR: _____
Crissey, Dave - Bridge Inspector (CBI #00321) DC

CONFIRMING REGISTERED PROFESSIONAL ENGINEER:
LoCicero, Thomas - PE #31136
Kisinger Campo & Associates
9270 Bay Plaza Blvd., Suite 605
Certificate of Authorization #2317
Tampa, FL 33619

SIGNATURE: Thomas G. LoCicero
DATE: 11/8/10

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 3 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 DECKS

ELEMENT/ENV: 12/4 Bare Concrete Deck 166651 sf. ELEM CATEGORY: Decks/Slabs

CONDITION STATE (5)	DESCRIPTION	QUANTITY
1	The surface and underside of the deck have few repaired areas, there are few spalls/delaminations in the deck surface or underside and the only cracking is superficial or surface map cracking. The combined distressed area is 2% or less of the deck area.	166651 sf.

ELEMENT INSPECTION NOTES:

Note: Two 4-1/2in. diameter fiberglass conduits and one 3-1/2in. diameter PVC conduit are suspended from hangers anchored to the underside of Bay 1 in all spans. Refer to photo 1. The type of anchorage for the hangers is unknown.

CS1 = There is a light accumulation of dirt and debris in the shoulder areas - NEW.

The undersides of the overhangs have full width x up to 1/64in. wide transverse cracks, some with efflorescence - NEW.

ELEMENT/ENV: 300/4 Strip Seal Exp Joint 431 lf. ELEM CATEGORY: Joints

CONDITION STATE (3)	DESCRIPTION	QUANTITY
1	The element shows minimal deterioration. There is no leakage at any point along the joint. Gland is secure and has no defects. Debris in joint is not causing any problems. The adjacent deck and/or header is sound.	431 lf.

ELEMENT INSPECTION NOTES:

Note: Joints are present at Abutments 1 and 28 and at Piers 4, 7, 10, 13, 16, 19, 22 and 25.

CS1 = The joints are filling with dirt and debris, but are functioning as intended at this time - NEW. Refer to photo 2.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 4 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUPERSTRUCTURE

ELEMENT/ENV: 334/4 Metal Rail Coated 7734 lf. ELEM CATEGORY: Railing

CONDITION STATE (5)	DESCRIPTION	QUANTITY
1	There is no evidence of active corrosion. Protective coating is sound and functioning as intended to protect the element.	7734 lf.

ELEMENT INSPECTION NOTES:

Note: Barriers meet NCHRP TL4 criteria and meet standards for SIA Item #36. standards

CS1 = The bridge rails have minor impact related scrapes at random locations - NEW.

ELEMENT/ENV: 109/4 P/S Conc Open Girder 15467 lf. ELEM CATEGORY: Superstructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	15464 lf.
3	Some delaminations and/or spalls may be present. There may be minor exposure but no deterioration of the prestress system. Corrosion of non-prestressed reinforcement may be present but loss of section is incidental and does not significantly affect the strength and/or serviceability of either the element or the bridge.	3 lf.

ELEMENT INSPECTION NOTES:

CS1 = The beams have multiple diagonal web cracks of various lengths up to 4ft. long x 1/64in. wide near the bearing areas, extending up and away from the supports. Refer to photo 3.

CS3 = The west face of the bottom flange of Beam 6-4 at Pier 7 has a 30in. x 12in. delamination - NEW. Refer to photo 4. REPAIR

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 5 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 310/4 Elastomeric Bearing 216 ea. ELEM CATEGORY: Bearings

CONDITION STATE (3)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. Shear deformations are correct for existing temperatures.	216 ea.

ELEMENT/ENV: 563/4 Acc Ladd & Plat 8 ea. ELEM CATEGORY: Movable

CONDITION STATE (5)	DESCRIPTION	QUANTITY
1	There is no evidence of active corrosion, and the paint system is sound and functioning as intended to protect the metal surface.	8 ea.

ELEMENT INSPECTION NOTES:

Note: The quantity includes four fender access ladders and four platforms/walkways.

ELEMENT/ENV: 580/4 Navigational Lights 1 ea. ELEM CATEGORY: Movable

CONDITION STATE (3)	DESCRIPTION	QUANTITY
1	Lights are operational, lenses are clean and not broken, there is no evidence of corrosion.	1 ea.

ELEMENT INSPECTION NOTES:

Note: This element represents six fender lights, two clearance at centerline of channel gauge lights and two centerline of channel swing lights.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 6 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 205/4 R/Conc Column 52 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	52 ea.

ELEMENT INSPECTION NOTES:

CORRECTIVE ACTION TAKEN:

The previously noted lifting eyes have been removed since the previous inspection.

ELEMENT/ENV: 207/4 P/S Conc Holl Pile 360 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	359 ea.

2	Minor cracks, spalls and scaling may be present and there may be exposed reinforcing with no evidence of corrosion. There is no exposure of the prestress system.	1 ea.
---	---	-------

ELEMENT INSPECTION NOTES:

Note: The divers cleaned Piles 6-1 thru 6-8, 6-13 thru 6-15, 22-1 thru 22-15, 23-1 thru 23-3, 23-5 thru 23-10, 23-14 and all deficiencies. The divers noted that no piles are visible under Footers 2 and 27.

The following was noted by the underwater inspectors:

CS1 = Pile 11-6, previously noted as Pile 10-6, has a corrugated metal pipe sleeve around it with no fill material, starting 24in. below the footer and extending to the groundline.

CS2 = The northeast corner of Pile 6-4 has a 3ft. 7in. x 10in. x 2-1/2in. spall with no exposed steel, 28in. below the footer - INCREASE. This was previously noted as Pile 16-1.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 7 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 215/4 R/Conc Abutment 70 lf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	70 lf.

ELEMENT/ENV: 220/4 R/C Sub Pile Cap/Ftg 26 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	13 ea.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 8 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 220/4 R/C Sub Pile Cap/Ftg 26 ea. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
2	Minor cracks, spalls and scaling may be present but there is no exposed reinforcing or surface evidence of rebar corrosion.	13 ea.

ELEMENT INSPECTION NOTES:

Note: The divers cleaned Footers 3, 4, 5 and all deficiencies.

CS2 = The following footers have spalls with no exposed steel up to 24in. x 12in. x 8in.;

- Footer 4, northeast corner
- Footer 5, northeast corner
- Footer 6, southeast and northeast corners
- Footer 7, southeast and northeast corners
- Footer 8, northeast corner
- Footer 9, northeast corner
- Footer 14, northeast corner - NEW.
- Footer 19, southeast corner
- Footer 22, southeast and northeast corners
- Footer 23, southeast corner

The following was noted by the underwater inspectors:

The northeast corner of Footer 5 has a 30in. x 10in. x 2in. spall with no exposed steel, 3ft. below the top of the footer.

The southeast corner of Footer 19 has a 25in. x 15in. x 2-1/2in. spall with no exposed steel, 27in. below the top of the footer.

Footers 25, 26 and 27 have a different construction with concrete formed sides. The sides have vertical cracks up to 1/16in. wide to full height with efflorescence.

CORRECTIVE ACTION TAKEN:

The previously noted lifting eyes in-place on the footers have been removed since the previous inspection. Also, the spalls in Footers 3 and 16 have been repaired since the previous inspection.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 9 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 234/4 R/Conc Cap 1121 lf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	1121 lf.

ELEMENT/ENV: 387/4 P/S Fender/Dolphin 384 lf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The element shows little or no deterioration. There may be discoloration, efflorescence, and/or superficial cracking but without affect on strength and/or serviceability.	384 lf.

ELEMENT INSPECTION NOTES:

The following was noted by the underwater inspectors:
CS1 = The lower connecting hardware has light corrosion with no measurable section loss - NEW.

ELEMENT/ENV: 393/4 Blkhd Sewl Any Mater 350 ft ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	There is little or no deterioration. Surface defects only are in evidence. Random open joints may exist.	350 ft

ELEMENT INSPECTION NOTES:

Note: This element represents the north bulkhead constructed with concrete sheet piling and a concrete cap.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM**

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 10 OF 15
INSPECTION DATE: 11/30/2009 SJCS

All Elements

UNIT: Unit 1 SUBSTRUCTURE

ELEMENT/ENV: 396/4 Other Abut Slope Pro 2500 sf. ELEM CATEGORY: Substructure

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	There is little or no deterioration. Surface defects only are in evidence. Random open joints may exist.	2500 sf.

ELEMENT INSPECTION NOTES:

Note: This element includes the rock rubble rip rap and concrete block mats.

ELEMENT/ENV: 321/4 R/Conc Approach Slab 2 ea. ELEM CATEGORY: Other Elements

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	The slab has not settled and shows no sign of deterioration other than superficial surface cracks.	2 ea.

ELEMENT INSPECTION NOTES:

Note: The approach slabs are not visible due to an overlay of asphalt.

ELEMENT/ENV: 478/4 MSE Walls 120 lf. ELEM CATEGORY: Other Elements

CONDITION STATE (4)	DESCRIPTION	QUANTITY
1	There is little or no deterioration. Surface defects only are in evidence.	120 lf.

ELEMENT INSPECTION NOTES:

Note: This element quantifies 30lf at each corner.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 12 OF 15
INSPECTION DATE: 11/30/2009 SJCS



Photo 1 - Element 12 Bare Concrete Deck

View of utilities in Bay 1 of all spans

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

REPORT ID: INSP005 (condensed)

PRINTED: 01/07/2010

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 13 OF 15
INSPECTION DATE: 11/30/2009 SJCS



Photo 2 - Element 300 Strip Seal Exp Joint

Typical view of dirt and debris in the joints (Abutment 1 joint shown)

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 14 OF 15
INSPECTION DATE: 11/30/2009 SJCS



Photo 3 - Element 109 P/S Conc Open Girder

Typical view of diagonal web cracks in the beams

REPAIR RECOMMENDATION:
None

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

REPORT ID: INSP005 (condensed)

PRINTED: 01/07/2010

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM

Inspection Report with PDF attachment(s)

BRIDGE ID: 124114
DISTRICT: 01 Bartow

PAGE: 15 OF 15
INSPECTION DATE: 11/30/2009 SJCS



Photo 4 - Element 109 P/S Conc Open Girder

Delamination in the west face of the bottom flange of Beam 6-4 at Pier 7

REPAIR RECOMMENDATION:

Repair the delamination in the west face of the bottom flange of Beam 6-4 at Pier 7.



This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM

Bridge Profile Report

DATE PRINTED: 01/07/2010

Page 1 of 3



FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM

Bridge Profile Report

REPORT ID: INVT016
 Structure #: 124114

DATE PRINTED: 01/07/2010

Page 2 of 3

Profile Data - Numerical Summary

Inspection Date and Key:	SJCS	Bent #	Left Height	Right Height	(All Heights Are In Feet)
11/30/2009		1	-1	-1	
		2	7.1	7.1	
		3	9.3	10	
		4	14.6	14.6	
		5	16.5	16.5	
		6	22	22	
		7	26	25.5	
		8	26	25.8	
		9	24.8	24.8	
		10	23.6	23.3	
		11	21.3	21.8	
		12	24.6	21	
		13	25	23	
		14	27	26	
		15	27.2	26.2	
		16	27.5	26.5	
		17	27	26.7	
		18	26.5	25.5	
		19	25	24	
		20	24	21.3	
		21	19	16	
		22	19.4	17.2	
		23	20.5	16.5	
		24	16.2	13	
		25	17.4	14.7	
		26	10.2	8.2	
		27	-1	4.8	
		28	-1	-1	

Air Temp: 1

Profile Notes:

Measurements referenced from the top of the footers.

Waterline at Footer 3 = 2.8ft.

Note: A measurement showing a -1 indicates that location was out of the water.

FLORIDA DEPARTMENT OF TRANSPORTATION BRIDGE MANAGEMENT SYSTEM
Bridge Profile Report

REPORT ID: INVT016
 Structure #: 124114

DATE PRINTED: 01/07/2010

Page 3 of 3

Profile Data - Numerical Summary

Inspection Date and Key:	NPFY	Bent #	Left Height	Right Height	(All Heights Are In Feet)
11/15/2007		1	-1	-1	
		2	-1	-1	
		3	-1	9.3	
		4	-1	12.8	
		5	-1	14.5	
		6	-1	19.9	
		7	-1	24.2	
		8	-1	24.4	
		9	-1	23.2	
		10	-1	21.5	
		11	-1	19.7	
		12	-1	20.3	
		13	-1	20.9	
		14	-1	22.1	
		15	-1	22.5	
		16	-1	24.3	
		17	-1	23.6	
		18	-1	22.9	
		19	-1	21.1	
		20	-1	17.6	
		21	-1	14	
		22	-1	13.6	
		23	-1	14.4	
		24	-1	9.4	
		25	-1	9.8	
		26	-1	7.8	
		27	-1	4.8	
		28	-1	-1	

Air Temp:

Profile Notes:

Profile Reference: Top of Footer 3.
 Waterline at Footer 3: 2.8FT

NOTE: Left side measurements were not taken due to the ongoing demolition of the replaced structure at the time of this inspection.



**Routine Underwater Bridge Inspection Report
for
Kisinger Campo & Associates, Corp.**

NBI Structure No. (8): **124114**

Underwater Date (93): 10/05/09

Structure/Roadway Identification:

District (2): 01
 County (3): Lee
 Feature Intersected (6): San Carlos Bay
 Facility Carried (7): CR 867

Underwater Inspection Details:

Special Crew Hours: 12.0
 Max. Depth: 25ft.
 Type of Dive Insp.: SCUBA
 Type of Boat Used: 21ft.
 Water Type/Marine Growth: Salt-Tidal / Barnacles - Oysters

Previous Inspection:

Lead Diver: Hoogland, Keith S. **C.B.I. No.:** 00341 **Inspection Date:** 10/02/07

Inspection Personnel:

Field Personnel:	Title	C.B.I. No.:	Duty:	Signature:
Hays, Stephen F.	C.B.I. Diver-Inspector	00438/Lead	Tend	
Myers, Jared L	Diver-Inspector		Dive	
Harris, Scott R.	Diver-Inspector		Dive	

PILING/COLUMNS

ELEMENT: 207 HLW CORE 360: ea.

Condition State: CS-1 **QTY:** 359 **Recommended Feasible Action:** Do Nothing
 Footer 2 and 27 has no visible piling.

Pile 11-6: There is a CMP sleeve around the pile with no fill material, starting 24in. below footer to the G/L. This pile could not be inspected (possible incomplete jacket). (Previously noted as 10-6)

CS-2 1 **Do Nothing**
 Pile 6-4: NE edge 28in. below footer, SPL, no exposed steel, 3ft. 7in. x 10in. x 2½in. *INCREASED* (Previously noted as 16-1)

NOTE: Piles 6-1 through 6-8, 6-13 through 6-15, 22-1 through 22-15, 23-1 through 23-3, 23-5 through 23-10, 23-14 and all deficiencies were cleaned.

SUBMERGED FOOTER

ELEMENT: 220 R/CONCRETE 26: ea.

Condition State: CS-1 **QTY:** 21 **Recommended Feasible Action:** Do Nothing

CS-2 5 **Do Nothing**
 Footers 25, 26 and 27 have a different construction with a concrete formed side. The sides have vertical cracks up to 1/16in. wide to full height with efflorescence.

Footer 5: NE edge 3ft. below top of footer, SPL, no exposed steel, 30in. x 10in. x 2in.
 Footer 19: SE edge 27in. below top of footer, SPL, no exposed steel, 25in. x 15in. x 2½in.

CAT: The spalls on Footer 3 and 16 were patched.

NOTE: Footers 3, 4, 5 and all deficiencies were cleaned.

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

BOLT UNDERWATER SERVICES, INC.

Bridge ID: 124114
District: 01 South

Inspection Date: 10/05/09

CHANNEL

ELEMENT: 290

1: ea.

Condition State:

CS-1

QTY:

1

Recommended Feasible Action:

Do Nothing

FENDER SYSTEM

ELEMENT: 387 P/S CONCRETE

384 lf.

Condition State:

CS-1

QTY:

384 lf.

Recommended Feasible Action:

Do Nothing

The lower connecting hardware has light corrosion with no measureable section loss. *NEW*

BULKHEAD

ELEMENT: 393 OTHER:

350 lf.

NOTE: Quantity includes N Bulkhead only.

Condition State:

CS-1

QTY:

350 lf.

Recommended Feasible Action:

Do Nothing

INSPECTION NOTES: Divers inspected three hundred sixty 30in. piling in Bents 3 through 26, Footers, Fender System, N Bulkhead and Channel.

STRUCTURE NOTES: Structure inventoried south to north.

FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Comprehensive Inventory Data Report
COMPREHENSIVE

REPORT ID: INVT001A
Structure ID: 124114

Page 1 of 6
01/07/2010

DATE PRINTED:

Description

Structure Unit Identification

Bridge/Unit Key: 124114 1
Structure Name: STRUCTURE C SANIBEL CAUSEWAY
Description: MAIN SPAN
Type: M Main

Roadway Identification:

NBI Structure No (8) 124114
Position/Prefix (5) Route On Structure
Kind Hwy (Rte Prefix) 4 County Hwy
Design Level of Service 1 Mainline
Route Number/Suffix 00867/ 0 N/A (NBI)
Feature Intersect (6) SAN CARLOS BAY
Critical Facility Not Defense-crit
Facility Carried (7) CR-867
Mile Point (11) 0
Latitude (16) 026d27'17" Long (17) 082d02'10"

Roadway Traffic and Accidents

Lanes (28) 2 Medians 0 Speed 35 mph
ADT Class ADT Class 4
Recent ADT (29) 19690 Year (30) 2008
Future ADT (114) 20675 Year (115) 2028
Truck % ADT (109) 7
Detour Length (19) 99 mi
Detour Speed -1 mph
Accident Count -1 Rate -1

Roadway Classification

Nat. Hwy Sys (104) 0 Not on NHS
National base Net (12) Not on Base Network
LRS Inventory Rte (13a) 12 000 000 Sub Rte (13b) 00
Functional Class (26) 16 Urban Minor Arterial
On Federal Aid System Y
Defense Hwy (100) 0 Not a STRAHNET hwy
Direction of Traffic (102) 2 2-way traffic
Emergency

Roadway Clearances

Vertical (10) 99.99 ft Appr. Road (32) 40
Horiz. (47) 40 ft Roadway (51) 40 ft
Truck Network (110) 0 Not part of natl netwo
Toll Facility (20) 2 On toll road
Fed. Lands Hwy (105) 0 N/A (NBI)
School Bus Route
Transit Route

Thomas G. Liccio
1/8/10

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Comprehensive Inventory Data Report
COMPREHENSIVE**

REPORT ID: INVT001A
Structure ID: 124114

Page 2 of 6
01/07/2010

DATE PRINTED:

Structure Identification

Admin Area Lee County
District (2) D1 - Bartow
County (3) (12)Lee
Place Code (4) Sanibel
Location (9) 3RD STRUCT S OF TOLL PLAZ
Border Br St/Reg (98) Not Applicable (P) Share 0 %
Border Struct No (99) _
FIPS State/Region (1) 12 Florida Region 4-Atlanta
NBIS Bridge Len (112) Meets NBI Length
Parallel Structure (101) No || bridge exists
Temp. Structure (103) Not Applicable (P)
Maint. Resp. (21) 2 County Hwy Agency
Owner (22) 2 County Hwy Agency
Historic Signif. (37) 5 Not eligible for NRHP

Geometrics

Spans in Main Unit (45) 27
Approach Spans (46) 0
Length of Max Span (48) 144 ft
Structure Length (49) 3866.6 ft
Total Length 3906.6 ft
Deck Area 166651 sqft
Structure Flared (35) 0 No flare

Age and Service

Year Built (27) 2007
Year Reconstructed (106) 0
Type of Service On (42a) 1 Highway
Under (42b) 5 Waterway
Fracture Critical Details Not Applicable

Structure Type and Material

Curb/Sidewalk (50): Left 0 ft Right 0 ft
Bridge Median (33): 0 No median
Main Span Material (43A): 6 P/S Conc Continuous
Appr Span Material (44A): Not Applicable (P)
Main Span Design (43B): 02 Stringer/Girder
Appr Span Design (44B): Not Applicable (P)

Deck Type and Material

Deck Width (52): 43.1
Skew (34): 0
Deck Type (107): 1 Concrete-Cast-in-Place
Surface (108): 0 None
Membrane: 0 None
Deck Protection: None

Appraisal

Structure Appraisal

Open/Posted/Closed (41) A Open, no restriction
Deck Geometry (68) 5 Above Tolerable
Underclearances (69) N Not applicable (NBI)
Approach Alignment (72) 8-No Speed Red thru Curv
Bridge Railings (36a) 1 Meets Standards
Transitions (36b) 1 Meets Standards
Approach Guardrail (36c) 1 Meets Standards
Approach Guardrail ends (36d) 1 Meets Standards
Scour Critical (113) 8 Stable Above Footing

Navigation Data

Navigation Control (38) Permit Required
Nav Vertical Clr (39) 26 ft
Nav Horizontal Clr (40) 96.2 ft
Min Vert Lift Clr (116) 0 ft
Pier Protection (111) 2 In-Place, Functioning

Minimum Vertical Clearance

Over Structure (53) 99.99 ft
Under (reference) (54a) N Feature not hwy or RR
Under (54b) 0 ft

NBI Condition Rating

Sufficiency Rating 79
Health Index 99.06
Structural Eval (67) 7 Above Min Criteria
Deficiency Not Deficient

Load Rating

Design Load (31) HL 93
Rating Date 4/13/2004 Initials MCM
Posting (70) 5 At/Above Legal Loads

Minimum Lateral Underclearance

Reference (55a) N Feature not hwy or RR
Right Side (55b) 0 ft
Left Side (56) 0 ft

Operating Type (63) 1 LF Load Factor
Operating rating (64) 99.9 tons Alternate -1
Inventory Type (65) 1 LF Load Factor
Inventory Rating (66) 59.2 tons Alternate -1
Alt Meth -1

Schedule

Current Inspection

Inspection Date: 11/30/2009
Inspector: KN538OJ-P - John O'Grady
Bridge Group: BD523
Primary Type: Regular NBI
Review Required:

Next Inspection Date Scheduled

NBI: 11/30/2011
Element: 11/30/2011
Fracture Critical:
Underwater: 11/30/2011
Other/Special:

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Comprehensive Inventory Data Report
COMPREHENSIVE**

REPORT ID: INVT001A
Structure ID: 124114

Page 3 of 6
01/07/2010

DATE PRINTED:

Schedule Cont.

Inspection Types
Performed

NBI Element Fracture Critical Underwater Other Special

Inspection Intervals

Fracture Critical
Underwater
Other Special
NBI

Required (92)

Frequency (92)

Last Date (93)

Inspection Resources

mos			Crew Hours 40
24 mos		10/05/2009	Flagger Hours 8
mos			Helper Hours 0
24 mos (91)		11/30/2009 (90)	Snooper Hours 6
			Special Crew Hours 12
			Special Equip Hours 0

Custom

General Bridge Information

Parallel Bridge Seq
Channel Depth 24.701 ft
Radio Frequency -1
Phone Number (000) 000-0000
Exception Date
Exception Type Unknown
Accepted By Maint 00/00/0000
Warranty Expiration 00/00/0000

Bridge Rail 1 Steel barrier
Bridge Rail 2 Not applicable-No rail
Electrical Devices Navigation lights only
Culvert Type Not applicable
Maintenance Yard 0
FIHS ON / OFF No Routes on FIHS
Previous Structure 124041
2nd Previous Structure
Replacement Structure

Bridge Load Rating Information

HS20 Govr. Span Length 144 ft
L-Rating Origination Design Plans
Load Rating Date 04/13/2004
Method Calculation Others
Load Dist. Factor 1.047
Impact Factor 19
Design Method Load Factor
Design Measure English
Recommend SU Posting 99 tons
Recommend C Posting 99 tons
Recommend T Posting 99 tons
Gov FB Span 0 ft
Gov FB Spacing 0 ft
FB HS20 Rating 0 tons
FB SU4 Rating 0 tons
FB Present N
FB INV Rating Factor 0
FB OPR Rating Factor 0
FB FL 120 0 tons

Single Unit Truck 2 Axles 91.6 tons
Single Unit Truck 3 Axles 76.6 tons
Single Unit Truck 4 Axles 82.4 tons
Combination Unit Truck 3 Axles 93.5 tons
Combination Unit Truck 4 Axles 84.4 tons
Combination Unit Truck 5 Axles 92.899 tons
Truck Trailer 5 Axles 98.1 tons
Posting Weight 99 tons
Actual SU Posting 99 tons
Actual C Posting 99 tons
Actual T Posting 99 tons
FL 120 Long Gov Span -1 tons
FL 120 Trans -1 tons
Single Axle Trans -1 tons
Tandem Axle Trans -1 tons
Wing Span -1 ft
Web to Web Span -1 ft
HS20 OPR Rating Max Span 98.9 tons
FL120 Long Max Span -1 tons

Bridge Scour and Storm Information

Pile Driving Record All pile driving records
Foundation Type Foundation details
Mode of Flow Tidal
Rating Scour Eval Low Risk - High
Highest Scour Eval No phase completed

Scour Recommended I No recommendation
Scour Recommended II No recommendation
Scour Recommended III No recommendation
Scour Elevation 999 ft
Action Elevation 999 ft
Storm Frequency 999

Condition

NBI Rating

Channel (61) 7 Minor Damage
Deck (58) 8 Very Good
Superstructure (59) 7 Good
Substructure (60) 7 Good

Culvert (62) N N/A (NBI)
Waterway (71) 8 Equal Desirable
Unrepaired Spalls -1 sq.ft.
Review Required

This report contains information relating to the physical security of a structure and depictions of the structure. This information is confidential and exempt from public inspection pursuant to sections 119.071(3)(a) and 119.071(3)(b), Florida Statutes. Only the cover page of this report may be inspected and copied.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Comprehensive Inventory Data Report
COMPREHENSIVE**

REPORT ID: INVT001A
Structure ID: 124114

Page 4 of 6
DATE PRINTED: 01/07/2010

Elements

Inspection Date: 11/30/2009 SJCS

Span Id	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	Qty5	%5	T Qty
Unit 1	12/4	Bare Concrete Deck	166651	100.	0	.	0	.	0	.	0	.	166651 sf.

Notes Note: Two 4-1/2in. diameter fiberglass conduits and one 3-1/2in. diameter PVC conduit are suspended from hangers anchored to the underside of Bay 1 in all spans. Refer to photo 1. The type of anchorage for the hangers is unknown.

CS1 = There is a light accumulation of dirt and debris in the shoulder areas - NEW.

The undersides of the overhangs have full width x up to 1/64in. wide transverse cracks, some with efflorescence - NEW.

Unit 1	300/4	Strip Seal Exp Joint	431	100.	0	.	0	.	0	.	0	.	431 lf.
--------	-------	----------------------	-----	------	---	---	---	---	---	---	---	---	---------

Notes Note: Joints are present at Abutments 1 and 28 and at Piers 4, 7, 10, 13, 16, 19, 22 and 25.

CS1 = The joints are filling with dirt and debris, but are functioning as intended at this time - NEW. Refer to photo 2.

Unit 1	334/4	Metal Rail Coated	7734	100.	0	.	0	.	0	.	0	.	7734 lf.
--------	-------	-------------------	------	------	---	---	---	---	---	---	---	---	----------

Notes Note: Barriers meet NCHRP TL4 criteria and meet standards for SIA Item #36. standards

CS1 = The bridge rails have minor impact related scrapes at random locations - NEW.

Unit 1	109/4	P/S Conc Open Girder	15464	99.98	0	.	3	.02	0	.	0	.	15467 lf.
--------	-------	----------------------	-------	-------	---	---	---	-----	---	---	---	---	-----------

Notes CS1 = The beams have multiple diagonal web cracks of various lengths up to 4ft. long x 1/64in. wide near the bearing areas, extending up and away from the supports. Refer to photo 3.

CS3 = The west face of the bottom flange of Beam 6-4 at Pier 7 has a 30in. x 12in. delamination - NEW. Refer to photo 4. REPAIR

Unit 1	310/4	Elastomeric Bearing	216	100.	0	.	0	.	0	.	0	.	216 ea.
--------	-------	---------------------	-----	------	---	---	---	---	---	---	---	---	---------

Notes

Unit 1	563/4	Acc Ladd & Plat	8	100.	0	.	0	.	0	.	0	.	8 ea.
--------	-------	-----------------	---	------	---	---	---	---	---	---	---	---	-------

Notes Note: The quantity includes four fender access ladders and four platforms/walkways.

Unit 1	580/4	Navigational Lights	1	100.	0	.	0	.	0	.	0	.	1 ea.
--------	-------	---------------------	---	------	---	---	---	---	---	---	---	---	-------

Notes Note: This element represents six fender lights, two clearance at centerline of channel gauge lights and two centerline of channel swing lights.

Unit 1	205/4	R/Conc Column	52	100.	0	.	0	.	0	.	0	.	52 ea.
--------	-------	---------------	----	------	---	---	---	---	---	---	---	---	--------

Notes CORRECTIVE ACTION TAKEN:

The previously noted lifting eyes have been removed since the previous inspection.

Unit 1	207/4	P/S Conc Holl Pile	359	99.72	1	.	0	.	0	.	0	.	360 ea.
--------	-------	--------------------	-----	-------	---	---	---	---	---	---	---	---	---------

Notes Note: The divers cleaned Piles 6-1 thru 6-8, 6-13 thru 6-15, 22-1 thru 22-15, 23-1 thru 23-3, 23-5 thru 23-10, 23-14 and all deficiencies. The divers noted that no piles are visible under Footers 2 and 27.

The following was noted by the underwater inspectors:

CS1 = Pile 11-6, previously noted as Pile 10-6, has a corrugated metal pipe sleeve around it with no fill material, starting 24in. below the footer and extending to the groundline.

CS2 = The northeast corner of Pile 6-4 has a 3ft. 7in. x 10in. x 2-1/2in. spall with no exposed steel, 28in. below the footer - INCREASE. This was previously noted as Pile 16-1.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Comprehensive Inventory Data Report
COMPREHENSIVE**

REPORT ID: INVT001A
Structure ID: 124114

Page 5 of 6
DATE PRINTED: 01/07/2010

Elements

Inspection Date: 11/30/2009SJCS

Span Id	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	Qty5	%5	T Qty
Unit 1	215/4	R/Conc Abutment	70	100.	0	.	0	.	0	.	0	.	70 lf.

Notes

Unit 1	220/4	R/C Sub Pile Cap/Ftg	13	50.	13	50.	0	.	0	.	0	.	26 ea.
--------	-------	----------------------	----	-----	----	-----	---	---	---	---	---	---	--------

Notes Note: The divers cleaned Footers 3, 4, 5 and all deficiencies.

CS2 = The following footers have spalls with no exposed steel up to 24in. x 12in. x 8in.;

- Footer 4, northeast corner
- Footer 5, northeast corner
- Footer 6, southeast and northeast corners
- Footer 7, southeast and northeast corners
- Footer 8, northeast corner
- Footer 9, northeast corner
- Footer 14, northeast corner - NEW.
- Footer 19, southeast corner
- Footer 22, southeast and northeast corners
- Footer 23, southeast corner

The following was noted by the underwater inspectors:

The northeast corner of Footer 5 has a 30in. x 10in. x 2in. spall with no exposed steel, 3ft. below the top of the footer.
The southeast corner of Footer 19 has a 25in. x 15in. x 2-1/2in. spall with no exposed steel, 27in. below the top of the footer.
Footers 25, 26 and 27 have a different construction with concrete formed sides. The sides have vertical cracks up to 1/16in. wide to full height with efflorescence.

CORRECTIVE ACTION TAKEN:

The previously noted lifting eyes in-place on the footers have been removed since the previous inspection. Also, the spalls in Footers 3 and 16 have been repaired since the previous inspection.

Unit 1	234/4	R/Conc Cap	1121	100.	0	.	0	.	0	.	0	.	1121 lf.
--------	-------	------------	------	------	---	---	---	---	---	---	---	---	----------

Notes

Unit 1	387/4	P/S Fender/Dolphin	384	100.	0	.	0	.	0	.	0	.	384 lf.
--------	-------	--------------------	-----	------	---	---	---	---	---	---	---	---	---------

Notes The following was noted by the underwater inspectors:

CS1 = The lower connecting hardware has light corrosion with no measurable section loss - NEW.

Unit 1	393/4	Blkhd Sewl Any Mater	350	100.	0	.	0	.	0	.	0	.	350 ft
--------	-------	----------------------	-----	------	---	---	---	---	---	---	---	---	--------

Notes Note: This element represents the north bulkhead constructed with concrete sheet piling and a concrete cap.

Unit 1	396/4	Other Abut Slope Pro	2500	100.	0	.	0	.	0	.	0	.	2500 sf.
--------	-------	----------------------	------	------	---	---	---	---	---	---	---	---	----------

Notes Note: This element includes the rock rubble rip rap and concrete block mats.

Unit 1	290/4	Channel	0	.	1	100.	0	.	0	.	0	.	1 ea.
--------	-------	---------	---	---	---	------	---	---	---	---	---	---	-------

Notes CS2 = Some channel measurements have a 2ft. or greater change since the previous inspection. The reason for the changes may be due to the strong currents altering the channel bottom.

Some channel measurements have a 2ft. or greater change since the previous inspection. Reason for change may be due to the strong current and/or ongoing demolition of the old structures during the previous inspection, altering the channel bottom.

Unit 1	321/4	R/Conc Approach Slab	2	100.	0	.	0	.	0	.	0	.	2 ea.
--------	-------	----------------------	---	------	---	---	---	---	---	---	---	---	-------

Notes Note: The approach slabs are not visible due to an overlay of asphalt.

**FLORIDA DEPARTMENT OF TRANSPORTATION
BRIDGE MANAGEMENT SYSTEM
Comprehensive Inventory Data Report
COMPREHENSIVE**

REPORT ID: INVT001A
Structure ID: 124114

Page 6 of 6
01/07/2010

DATE PRINTED:

Elements

Inspection Date: 11/30/2009SJCS

Span Id	Elem/Env	Description	Qty1	%1	Qty2	%2	Qty3	%3	Qty4	%4	Qty5	%5	T Qty
Unit 1	478/4	MSE Walls	120	100.	0	.	0	.	0	.	0	.	120 lf.

Notes Note: This element quantifies 30lf at each corner.

Total Number of Elements: 18

Inspection Information

Inspection Date: 11.30.2009

Type: Regular NBI

Inspector: KN538OJ-P - John O'Grady

Inspection Notes: Sufficiency Rating Calculation Accepted by KNKCARL-P at 2010-01-07 15:13:08

LOAD CAPACITY EVALUATION:

The findings of this inspection reveal no reason to warrant a new analysis; therefore, the current load rating results still govern.

Note: Pontis Element 393 Blkhd Sewl Any Mater was created in this inspection report.

Note: NBI Item #58 Superstructure was changed from an 8 to a 7 due to the diagonal cracks in the webs of the beams. NBI Item #61 Channel was changed from an 8 to a 7 due to the changes of 2ft. or greater in the channel measurements at some locations.

Inspection Date: 11.15.2007

Type: Regular NBI

Inspector: KNVOLWW-P - Wade Wolfe

Inspection Notes: Sufficiency Rating Calculation Accepted by knvolsg-P at 2008-05-20 14:40:30
Sufficiency Rating Calculation Accepted by kn110ku-P at 2007-12-26 12:31:59
Sufficiency Rating Calculation Accepted by kn110ku-P at 2007-12-07 15:30:04

NOTE: For this initial inspection, construction of fenders, dolphins, slope protection, bulkheads and navigation lighting was still under construction.

Demolition of replaced structure was ongoing.

Left side channel groundline measurements not taken due to demolition of replaced structure.

LOAD CAPACITY EVALUATION:

The load rating dated 4/13/04 applies to the current condition of this bridge.

Structure Notes

BRIDGE OWNER: LEE COUNTY

TRAFFIC STATEMENT: According to the load rating dated 4/13/04, the structure does not require posting. This structure is not posted.

Structure was inventoried from south to north.

This structure replaced Bridge No. 124041.

Lane shift required for underbridge inspection vehicle.

A power boat was used for groundline measurements and substructure inspection.

Owner provided 2008 ADT.