



## Public Works Department Capital Improvement Projects As of September 24, 2013

Planning / Bidding Status						Construction Project Status			
PROJECT TITLE	PROJECT SUMMARY	BUDGETED FUNDS	FUNDING SOURCE	BIDDING PROCESS	ANTICIPATED CONSTRUCTION	CONTRACT AWARDED	CONTRACT AMOUNT	CONTRACTOR	STATUS
<i>Lighthouse Beach Restroom Construction</i>	Construct restroom at lighthouse gulfside beach.	\$402,200	*TDC	Fall 2013	Summer 2014	N/A	N/A	N/A	Received FDEP permit on 12/31/12 (Architectural Design Underway-90%)
<i>Periwinkle Way Improvements (Kings Crown to Lighthouse)</i>	Construct shared use path , road and drainage modifications.	\$600,000	ROAD IMPACT FEES / GENERAL	Spring 2013	Summer / Fall 2013	6/4/2013	\$689,678.00	Ajax Paving Industries of Florida, LLC	Project Started August 23, 2013
<i>Miscellaneous Shared Use Path Widening</i>	Widen shared use path at Middle Gulf / Algiers.	\$150,000	GENERAL	Spring 2014	Summer 2014	N/A	N/A	N/A	State DEP Permit Required
<i>Lighthouse Rehabilitation</i>	Steel repairs and painting of Sanibel Lighthouse.	\$350,000	BEACH PARKING / FLORIDA HISTORICAL PRESERVATION GRANT	Spring 2013	Summer 2013	5/7/2013	\$269,563.00	Razorback LLC	Construction Started on June 17, 2013 (95% complete)
<i>Dinkins Bayou Dredging</i>	Dredging of Dinkins Bayou at San-Cap Road box culvert.	\$200,000	GENERAL	Spring 2013	Summer 2013	N/A	N/A	N/A	Received FDEP Permit on July 19, 2013
<i>Clam Bayou Box Culvert Repairs</i>	Rip Rap installation at eroded channel banks.	\$30,000	GENERAL	Spring 2013	Summer 2013	7/8/2013	\$24,900.00	MAJ Contracting, Inc.	FY 13 Project Completed
<i>2013 Street Resurfacing</i>	Resurfacing of various streets and radius widening's.	\$600,000	FUEL TAX	Spring 2013	Summer 2013	6/4/2013	\$674,979.00	Community Asphalt Corp.	Project Started 7/29/13 (95% Complete)
<i>2013 Shared Use Path Repairs</i>	Miscellaneous repair work.	\$150,000	GENERAL	Spring 2013	Summer 2013	7/16/2013	\$128,179.00	Seaton Paving Sitework, Inc.	Project Started August 26, 2013
<i>Bowman's Beach Road Shared Use Path</i>	Install proposed path along Bowman's Beach Road from San-Cap Road to Beach Park.	\$200,000	BEACH PARKING	Winter 2014	Summer 2014	N/A	N/A	N/A	N/A
<i>Dune Walkover Replacement Project</i>	Replacement of two beach lookouts at Bowman's Beach Park.	\$71,000	*TDC	Spring 2013	Summer 2013	6/4/2013	\$60,913.00	Bayshore Construction, Inc.	Project Started July 8, 2013 (95% complete)

\* (TDC) indicates Tourist Development Council Funding