



**Public Works Department
Capital Improvement Projects
As of February 26, 2014**

Planning / Bidding Status						Construction Project Status			
PROJECT TITLE	PROJECT SUMMARY	BUDGETED FUNDS	FUNDING SOURCE	BIDDING PROCESS	ANTICIPATED CONSTRUCTION	CONTRACT AWARDED	CONTRACT AMOUNT	CONTRACTOR	STATUS
<i>Lighthouse Beach Restroom Construction</i>	Construct restroom at lighthouse gulfside beach.	\$402,200	*TDC	Winter 2014	Summer 2014	N/A	N/A	N/A	Received FDEP permit on 12/31/12 (Architectural Design Completed)
<i>Periwinkle Way Improvements (Kings Crown to Lighthouse)</i>	Construct shared use path , road and drainage modifications.	\$600,000	ROAD IMPACT FEES / GENERAL	Spring 2013	Summer / Fall 2013	6/4/2013	\$689,678.00	Ajax Paving Industries of Florida, LLC	Project Started August 23, 2013 (95% complete/Punch List)
<i>Dinkins Bayou Dredging</i>	Dredging of Dinkins Bayou at San-Cap Road box culvert.	\$200,000	GENERAL	Spring 2014	Summer 2014	N/A	N/A	N/A	Received FDEP Permit on July 19, 2013 Currently out to bid.
<i>Bowman's Beach Road Shared Use Path</i>	Install proposed path along Bowman's Beach Road from San-Cap Road to Beach Park.	\$200,000	BEACH PARKING	Spring 2014	Summer 2014	N/A	N/A	N/A	Under Design

* (TDC) indicates Tourist Development Council Funding