



## Public Works Department Capital Improvement Projects As of May 1, 2014

Planning / Bidding Status						Construction Project Status			
PROJECT TITLE	PROJECT SUMMARY	BUDGETED FUNDS	FUNDING SOURCE	BIDDING PROCESS	ANTICIPATED CONSTRUCTION	CONTRACT AWARDED	CONTRACT AMOUNT	CONTRACTOR	STATUS
<i>Lighthouse Beach Restroom Construction</i>	Construct restroom at lighthouse gulfside beach.	\$402,200	*TDC	Winter 2014	Summer 2014	N/A	N/A	N/A	Bids rejected. Project to be rebid with modifications.
<i>Dinkins Bayou Dredging</i>	Dredging of Dinkins Bayou at San-Cap Road box culvert.	\$200,000	GENERAL	Spring 2014	Summer 2014	N/A	N/A	N/A	Bid Opening on March 6, 2014
<i>Bowman's Beach Road Shared Use Path</i>	Install proposed path along Bowman's Beach Road from San-Cap Road to Beach Park.	\$200,000	BEACH PARKING	Spring 2014	Summer 2014	N/A	N/A	N/A	Under Design
<i>2014 Street Resurfacing</i>	Resurfacing of various streets and radius widening.	\$600,000	Fuel Tax	Spring 2014	Summer 2014	N/A	N/A	N/A	Survey Underway
<i>2014 Shared use Path Repairs</i>	Miscellaneous repair work.	\$150,000	General	Spring 2014	Summer 2014	N/A	N/A	N/A	Survey Underway
<i>Dune Walkover Repair Project</i>	Decking and handrail repairs at various locations.	\$20,000 (TDC) \$80,000 (General)	TDC*and GENERAL	Spring 2014	Summer2014	N/A	N/A	N/A	Project advertised on April 28, 2014
<i>City Hall HVAC Replacement</i>	Replace HVAC units in Building / Planning wing	\$120,000	General ?	Spring 2014	Summer 2014	N/A	N/A	N/A	Design complete.
<i>Stationary Emergency Generator</i>	Install generator at Liftstation #5 (Beach Road)	\$150,000	Sewer	Winter 2014	Spring 2014	April 1, 2014	\$153,446.00	Nease, Inc.	Anticipated start date, June.

\* (TDC) indicates Tourist Development Council Funding