



**Public Works Department
Capital Improvement Projects
As of November 7, 2017**

Planning / Bidding Status						Construction Project Status			
PROJECT TITLE	PROJECT SUMMARY	BUDGETED FUNDS	FUNDING SOURCE	BIDDING PROCESS	ANTICIPATED CONSTRUCTION	CONTRACT AWARDED	CONTRACT AMOUNT	CONTRACTOR	STATUS
<i>Bowman's Beach Road Shared Use Path</i>	Install proposed path along Bowman's Beach Road from San-Cap Road to Beach Park.	\$200,000	BEACH PARKING	Summer 2017	Late 2017	N/A	N/A	N/A	Bids opened October 19, 2017
<i>Wulfert/Wildlife Drive Roadway and Path Improvements</i>	Shared Use Path construction and roadway improvements	\$180,000	General	2018/2019	2018/2019	N/A	N/A	N/A	FLAP Grant in Progress
<i>Tarpon Bay Road (north) Shared Use Path</i>	Shared Use Path construction			2018/2019	2018/2019	N/A	N/A	N/A	FLAP Grant in Progress
<i>2017 Shared Use Path Repairs</i>	Miscellaneous repair work.		Transportation	Spring 2017	Fall 2017	N/A	N/A	N/A	Project Delayed due to Hurricane Irma
<i>Lighthouse Cottages Interior Rehabilitation</i>	Interior repairs and refurbishment of two historic cottages located at Lighthouse Beach Park	\$285,000	Beach Parking	Fall 2015	2018	December 1, 2015	\$42,750 (for design only)	Stultz, Inc.	
<i>Bowman's Bayou Wildlife Boardwalk Lookout</i>	Construct a wildlife lookout at Bowman's Beach Park above Clam Bayou	\$200,000	TDC	Summer 2016		N/A	N/A	N/A	Survey work complete
<i>Tarpon Bay Beach Restroom</i>	Construct restroom at Tarpon Bay Beach area	\$530,000	TDC	Spring 2017	Summer 2017	N/A	N/A	N/A	Bids opened June 29, 2017
<i>2017 Street Resurfacing Project</i>	Resurfacing of various streets and radius widening		Transportation	Spring 2017	Fall 2017	N/A	N/A	N/A	Project Delayed due to Hurricane Irma
<i>Boat Ramp Rehabilitation Project</i>	Replacement of concrete ramp	\$250,000	Beach Parking and Lee County B/P Grant	Spring 2017	Fall 2017	March 21, 2017	October 3, 2681	Stemic Marine Construction	under construction