

**Public Works Department
Capital Improvements Projects
Construction Project Status
As of March 3, 2010**

PROJECT TITLE	PROJECT SUMMARY	CONTRACT AWARD	COST	CONTRACTOR	STATUS
<i>Shared Use Path Repairs & Widening</i> s	Miscellaneous repairs and widening work.	July 21, 2009	\$161,106.15	Gulf Paving Company, Inc.	Under Construction. (Punch List)
<i>Boat Ramp Restroom Construction (TDC)</i>	Construct restroom at Boat Ramp site.	January 5, 2010	\$124,863.00	Gulf Coast Consulting Group, Inc.	Anticipated start date February 2010.
<i>Dune Walkover Replacement (TDC)</i>	Replace deteriorated wooden dune walkovers at Bowman's Beach Park and Gulfside City Park.	March 2, 2010	\$99,525.00	Winfield Contracting, Inc.	Anticipated start date April 2010.

TDC indicates Tourist Development Council Funding